



অসম ৰাজ্যিক মহাকাশ প্ৰয়োগ কেন্দ্ৰ
(বিজ্ঞান, প্ৰযুক্তি আৰু জলবায়ু পৰিৱৰ্তন বিভাগ, অসম চৰকাৰ)
ASSAM STATE SPACE APPLICATION CENTRE
(Department of Science, Technology and Climate Change, Govt. of Assam)
Bigyan Bhawan, Near ABC Point, G. S. Road, Guwahati -781005, Assam, India

E-mail : dirassac2021@gmail.com

No. ASSAC/1879/2017/

Date: 11/10/2022

Notice Inviting Quotations

Scaled quotation along with an IPO of Rs. 20/- (Rupees twenty) or Court fees of Rs. 8.25 only (non-refundable) in favour of Director, ASSAC, G.S. Road, Guwahati – 781005 is invited from registered firms / suppliers, for supply of Electrical items and its works for 24x7 uninterrupted power supply to server and UPS room at ASSAC, Bigyan Bhawan premises G.S. Road, Guwahati-5

The quotations will be received Upto 2.00 P.M. of 28/10/2022 and the quotation will be opened on the same day at 3.00 P.M. in presence of bidders or their representatives. Work must be completed within 10 days' time from the issue of the work order.

Director ASSAC reserves the right to accept any offer that would be advantageous to the office and not binding to accept the lowest rate or reject all offers without assigning any reason thereof.

“Bidders must submit bids in one envelope containing both the price proposal and the technical proposal”.

Terms and Conditions:

1. Bidder should be supplied ISO/IEC 17025:2017 certified. equipment and its accessories.
2. The Bidder must have valid GST Registration Certificate, Company/Firm registration or Trade License etc. Copies of all the above certificates are to be enclosed.
3. At least 2 (two) running telephones/ cell phone numbers in service should be mentioned in the quotation, otherwise quotation will be rejected.
4. Rate should be quoted inclusive of all applicable taxes such as GST and other duties etc. including transportation. Applicable taxes will be deducted at source against which, necessary tax deduction certificates will be issued as and when asked for.
5. Selected bidder will have to deposit a sum of Rs. 6,000/- (Six Thousand) only as Security Money by way of Demand Draft in favour of Director, ASSAC payable at Guwahati which will be refunded by this office after successful completion of the work.
6. 90% Payment will be made after successful completion of supply, installation and commissioning and testing of the said works and 10% will be after successful completion of 3 (three) months.
7. The Quotation (both financial and technical) should be submitted as per specification attached and should be submitted in one seal envelope.

8. It is advised to all bidders that they should inspect our site for aforesaid works before bidding as per NIQ.
9. The bidder must take full responsibility for total supply, installation and integration and successful testing of all the quoted items including transportation, unloading and placement and under no circumstances, escalation of price/amount will be entertained.
10. Installation, integration and support have to be performed at ASTEC campus, Bigyan Bhavan, Guwahati - Shillong Rd, Near IDBI Bank, Bhangagarh, Guwahati, Assam 781005.
11. Incomplete and ambiguous tenders are liable to be rejected. Amendments and additions to tender after opening of bids are liable to be ignored.
12. The methodology of cabling and installation work to be adopted to ensure minimum damage to the existing structure of the building. Any damage to the existing flooring/walls/paint etc. shall be rectified by the selected bidder.
13. The selected bidder shall also be responsible for deputing qualified personnel for installation, testing, commissioning and other services under his scope of work as per this specification. All required tools for completing the scope of work as per the specification is also the responsibility of the selected bidder.
14. All the cabling should adhere to the International Standard/brand.
15. In this regard a pre-bid meeting will be held on 21/10/2022 at 2:00 PM at ASSAC, Bigyan Bhavan premises G.S. Road, Guwahati-5.
16. The vendor should abide by all the safety and security regulations of ASSAC. He is not permitted to do any work other than the work being assigned by ASSAC and also, they are not permitted to take out any material, printout, drawings and documents etc. belonging to ASSAC. The selected bidder shall be responsible and liable for any such action of their Engineer employed by him.
17. Any dispute whatsoever will be confined and settled under the jurisdiction of Gauhati High Court, Guwahati only.

Coy to :

1. Notice Board, ASSAC
2. Nodal Officer, Website, ASSAC – for information and necessary action
3. Director, DIPR for publication
4. F.A.O. – ASSAC


Director
ASSAC


Director
ASSAC

PRICE SCHEDULE (Electrical Works)

ELECTRICAL WORKS

S. No.	Description of Works	Qty	Rate/work (Rs)
1	Supply & fixing of 150 Sq mm 3½ core armored cable for main supply from DG changeover to 3 rd floor UPS room	30 mtr	
2	Supply & fixing of 16 Sq mm multi strand copper cable from UPS to Output DB	20 mtr	
3	Supply & fixing of 10 Sq mm multi strand copper cable from main DB to UPS Input	180 mtr	
4	Supply & fixing of 6 Sq mm multi strand copper cable from main DB to AC socket	90 mtr	
5	Supply & fixing of 4 Sq mm multi strand copper cable from UPS Output DB to Server Rack and UPS power board.	450 mtr	
6	Supply & fixing of 2.5 Sq mm multi strand copper cable for Lights and all Earthing points.	180 mtr	
7	Supply & fixing of 150 A MCCB for main input	1 no	
8	Supply & fixing of 63 A TPN MCB for UPS input	4 pic	
9	Supply & fixing of 63 A DP MCB for UPS final output	2 pic	
10	Supply & fixing of 32 A DP MCB for Server Rack	6 pic	
11	Supply & fixing of 20 A DP MCB for input AC supply	7 pic	
12	Supply & fixing of 10 A SP MCB for UPS power board supply	8 pic	
13	Supply & fixing of 6 A SP MCB for Lights	1 pic	
14	Supply & fixing of 16 way DB box for UPS output distribution	2 pic	
15	Supply & fixing of VTPN DB 150A for main input	1 pic	
16	Supply & fixing of PVC Board 8/10 for computer board of UPS output	8 pic	
17	Supply & fixing of Square box for emergency light	4 pic	
18	Supply & fixing of Chilling Rose for emergency light	4 pic	
19	Supply & fixing of 6/16 SS Combine for AC	7 pic	
20	Supply & fixing of 1½" casing capping with accessory	45 pic	
21	Supply & fixing of 4" Casing Capping for Server Rack supply cable laying	4 pic	
22	Supply & fixing of Aluminum Lug 150mm	6 pic	
23	Supply & fixing of Aluminum Lug 75mm	2 pic	
24	Supply & fixing of Copper Ring Lug 10mm	50 pic	
25	Supply & fixing of AC Timer	2 pic	
26	Industrial Socket Male/Female 32A Mobile type for Server Rack	6 set	
27	Supply & fixing of 150 Sq mm 3½ core armored cable for main supply from DG changeover to 3 rd floor UPS room	30 mtr	
28	Supply & fixing of 16 Sq mm multi strand copper cable from UPS to Output DB	20 mtr	

Total Bid price in Indian currency
In words:

Signature of Bidder: -

Name: -

Business/Office Address:

-

PRICE BID
PRICE SCHEDULE
(ON THE LETTER HEAD OF THE BIDDER)

Name of the Bidder/Tenderer:
Tender No:

1	2	3	4	5	6
Sl. No.	Item Description	Quantity	Total price	GST	Total Price Including taxes (Rs.)
1.	Installation, commissioning and testing of Electrical work of Server and UPS Room of ASSAC (One time)	01 Job			
	Total Bid Price				

Note:1) The above rates are inclusive of all applicable taxes, duties including transportation etc.

Signature of the owner/bidder